chandra's
Dt: Pg:

26/11/2022
Desilting work started at work location Jamia masjid main road.

28/11/2022
Desilting work at Jamia masjid road.

30/11/2022
Desilting and flagging course work at Jamia masjid road simultaneously.

2/12/2022
Desilting and flagging course work at Jamia masjid road simultaneously.

3/12/2022
simultaneously doing the work of flagging course, desilt and covering of cc slabs at Jamia masjid road.
Earth work Excavation for new drain work started at the work location at cross road -2 galeha department

5/12/2022
simultaneously doing the work of flagging course, desilt and covering of cc slabs at Jamia masjid road.
Earth work Excavation for new drain work started at the work at cross road -2 galeha department.

8/12/2022

Drilling work at Jamia masjid road and 1A cross at balaji layout.
Earthwork Excavation work at cross road-2.
Jayanth Sir A.E visited at work spot and inspected the work and given some instructions.

12/12/2022

Simultaneously Drilling, Flaggig, covering the ce slabs, and RS slabs at Jamia masjid and 1A cross road Balaji layout
pce beam work at cross road-2

13/12/2022

Simultaneously Drilling, Flaggig, copig covering and slabs covering at Jamia masjid road Drilling work started at 8A main road Siddhi layout.
Bar Bending work at cross road-2
Ganesha Apartment

14/12/2022

Drilling work at 8A main road Siddhi layout.
Pabbing work for drainage at cross road-2.

27/12/22
Desilting, flagging course, coping concreting, slab covering, curing cooke at 8th & 8th B main road.

29/12/22
Flagging course, coping concreting, slab covering work at 8th B main road
Desilting cooke at Jamia masjid road
Earthcooke Excavation another side cooke
at cross-road-2 gahesha apartment

31/12/22
Slabs covering at 8th B main road.
Simultaneously Desilting and flagging course cooke at Jamia masjid road.
Earthcooke Excavation cooke at cross road-2 gahesha apartment.

02/1/2023
Desilting cooke started at 2A cross road.
Simultaneously Desilting, flagging course, coping concreting cooke at Jamia masjid pce bed cooke at cross road-2 gahesha apartment.

04/1/2023
Desilting cooke at 2A cross road.
Simultaneously Desilting and flagging course cooke and finish stone cooke at Jamia masjid
Bar bending cooke at cross road-2 gahesha layout

06/1/2023
Desilting and Blassig course wooke at 2A cross road.
Slab covering wooke and Iherb wooke at Jamia masjid road.
~~Form~~ ~~wooke~~ Rabbing wooke Box new drain wooke at cross road - 2 gaheh department.

9/1/2023
Simultaneously desilting and Blassig course wooke coping coneruse cooke at 2A cross road.
Iherb Moke wooke at Jamia masjid road.
~~Form~~ wooke at cross road - 2
Earth wooke Excavation at cross road - 1 gaheh department

11/1/2023
Simultaneously desilting and Blassig course wooke coping coneruse, Slab covering wooke at 2A cross road.
Iherb Moke wooke at Jamia masjid road.
Earth wooke Excavation and pre bed wooke at cross road - 1 gaheh department.
coneruse ~~wooke~~ box cooke wooke at cross road - 2 gaheh department.
Desilting wooke at 8th cross road.

12/1/2023
covering Slab box drain at 2A cross road.
Iherb Moke wooke at Jamia masjid road.
box bending wooke at cross road - 1 department

cover concreting for drain cover at cross road - 2nos
2 gallon departments.
Desilting work at 8th C cross road

14/01/2023
Rabbing work at cross road - 1
Removing of boom cover at cross road - 2
Desilting and Blasting course work at 8th C cross main road.

16/01/2023
Form work at cross road - 1
Curing of newly constructed drain work at cross road - 2
Desilting and Blasting course work at 8th C main road.
Desilting work at 2A main road balaji layout

17/01/2023
Concreting for cover at cross road - 1
curing and Nab curing for constructed drain cover at cross road - 2
Simultaneously Desilting and Blasting course; Copig concreting work at 8th C main road sindhi layout
Desilting and Blasting course work at 2A main road balaji layout.

19/01/2023
Removing of boom cover and curing at cross road - 1 gallon departments.
Copig concreting and Nab copig work at 8th C main road.

chandra's
Dt: Pg:

Flagging course and copig concreting work at 2A main road ~~for~~ balaji layout

21/01/2023
Slab covering work at cross road - 1.
Earth work Excavation box drain at 8th main road Siddhi layout.
Slab covering work at 8th C main road
Earth work Excavation box culvert at cross road - 2 gokul apartment.

23/01/2023
Dismantling work and Earthwork Excavation work and pcc bed box culvert work at 8th main road and cross road - 2
Slab covering work at 2A main road balaji layout.

25/01/2023
Earthwork Excavation work at 8th main road and pcc bed work at cross road - 2 culvert
Desilting work at 2 main ~~earth~~ road teacher layout
Desilting work at 8th D main road Siddhi layout.

27/01/2023
pcc bed work at 8th main road. Basin work at cross road - 2 box culvert
Desilting and flagging course work at 2 main road teacher layout and 8th D main road Siddhi layout

28/01/2023
Bar bending work at 8th main road drain and cross road - 2 box culvert simultaneously Desilting and Glassy course and Coping concrete work at 2 main road Teacher layout and 8th D main road Siddhi ay

30/01/2023
Rabbit work at 8th main and cross road - 2 simultaneously Glassy course and coping concrete work at 2 main road and 8th D main r

31/01/2023
Slab covering work at both location of 2 main road and 8th D main road. Desilting work started at 2 main road balaji layout.

1/02/2023
Form work for both culvert and drain at cross road - 2 & 8th main road Siddhi layo Desilting and Glassing course work at 2 main road balaji layout

2/02/2023
Form work for drain at 8th main road Siddhi layout.
Glassy course and desilt work @ 2 main road balaji layout

chandra's
Dt: Pg:

4/02/2023
Rce Bo concretify ob work at cross road -2 and 8th main road
Simultaneously desiltig and Blaggig course, Copig concretig woore at 2 main road balaji layou

6/02/2023
concretig box coare ob drain coore at 8th main road Sidhdhi Layout.
Simultaneously desiltig and Blaggig course, copig concretig woore at 2 main road balaji Layout.

8/02/2023
Removig ob Boom coore ob drain and culvert copig concretig and Slab coverig coore at 2 main road balaji Layout

10/02/2023
Coverig ob drain and culvert which is already newly constructed and Slab coving box drain at 8th main road.
Slab coverig coore and Kerb Stone coore at 2 main road balaji Layout.

11/02/2023
Earth woork Excavation and dismantlig of old RCC cutter to constructed new R.C.C culvert Kerb Stone coore at 2nd maind road balaji Layout

13/02/23

Slab covering for both Culvert and drain work at cross road - 2 & 8th main road.
Earth work Excavation work for culvert at 8th main road Sindhi Layout.
Kerb stone work at 2nd main road balaji layout

15/02/23

P.C.C. bed for culvert for 8th main road
Desilting work started at 2nd cross road
Earthwork for road at Jamia masjid road
17/02/23
Bar bending work and fabricating work for culvert at 8th main road
Simultaneously desilting and flagging course work at 2nd cross road Sindhi Layout.
Desilting work at cross road teacher Layout.
Earth work for road at Jamia masjid road
20/02/23.
Form work and concreting for wall of culvert at 8th main road. Sindhi Layout
Simultaneously desilting and flagging course and coping concrete work at 2nd cross road
Desilting and flagging work at cross road teacher layout
wetmix work for road at Jamia masjid road.
22/02/23
coping concreting and slab covering work at 2nd cross road Sindhi Layout.
Flagging course work and coping concreting work at cross road teacher Layout
Removing of form work of culvert and curing work at 8th main road.
* wetmix work and Rolling work at Jamia masjid road.

chandra's
Dt: Pg:

23/02/23
Nala coving work at 2nd cross road and cross road teacher layout.
Curing of culvert newly constructed at 8th main road.
B.M for cut position and wet mix area, work at Jamia masjid

25/02/23
Earth work excavation work at cross road Sindhi Layout.
covering Nala of 250mm Box culvert work and pointing work at 8th main road.
B.M work at Jamia masjid road.

27/02/23
Earth work excavation work at cross road Sindhi Layout
Desilting and Blassig course work at 8th E main road Sindhi Layout.

28/02/23
P.C.C bed work at cross road Sindhi Layout.
Simultaneously desilting and Blassig Course work at 8th E main road Sindhi Layout
Road clearing for B.C work at Jamia masjid road.

1/03/23
barbending work and Boxm work at cross road Sindhi layout.
Blassig course, copig concrete, and Nala covering work at 8th E main road Sindhi Layout.
Road clearing work for B.C work at Jamia masjid road.

2/03/23
Rubbly work at cross road Sindhi Layout.
Lean Concrete work at 8th E main road Sindhi Layout
B.C work at Jamia Masjid road.

3/03/23
Wall concrete work for drain work at cross road Hindi Sindhi Layout.
Earthwork for Road cut portion work at 8th main road Sindhi Layout
painting work for Kerb work at Jamia Masjid road

4/03/23
wall concrete work, shed form work removing work, curing at cross road Sindhi Layout
Earthwork for road cut portion and cut portion work at 8th main road Sindhi Layout
painting work for kerb at old cross road Balaji Layout

6/03/23
Form work removing and curing work at cross road.
W.M.M for cut portion and Edge correction work at 8th main road

7/03/23
Lean concrete work for ready mix concrete and drain work at cross road Sindhi Layout
Rolling for W.M.M work at 8th main road.
W.M.M work at 8th main road.

8/03/23
W.M.M and Rolling work at 8th main road Sindhi Layout.

chandra's
Dt: Pg:

10/8/23

B.M work bar cut portion and Edge correction work at 8th main road.

B.M work bar patbile correction work at 8th main road.

16/9/23

B.C work at 8th main road Siddhi Layout.

Package - 7, Slno - 1

28/11/22 :-
Earth work Excavation for new R.C.C drain at 2nd A cross Road.

30/11/22 :-
Earth work Excavation for new drain work at 2nd A cross road.

1/12/22 :-
Earth work Excavation work @ 2nd A cross road.

RB
AE-09

02/12/22 :-
Earth work Excavation work @ 2nd A cross Road.

5/12/22 :-
P.C.C bed for the foundation of drain work at 2 A cross road.

6/12/22 :-
Curing of new laged P.C.C bed work at 2A cross road.

8/12/22 :-
Bar bending work for drain work at 2 A cross road.

9/12/22 :-
Beadbending work for drain work at 2A cross road.

RB
AE-09

14/12/22 :-
Concreting for slab of drain work at 2A cross road.

15/12/22
Concreting for slab for drain work at 2A cross road.

16/12/22
Concrity for concrete of vee slab work at 2A cross road.

17/12/22
Concrity for concrete of slab work at 2A cross road.

19/12/22
Formwork for concrete wall of drain work at 2A cross road.

20/12/22
Formwork for drain wall work at 2A cross road.

21/12/22
Concreting for drain wall work at 2A cross road.

22/12/22
Concreting for drain side wall works at 2A cross road.

chandrats

23/12/22
Earthwork Excavation work for new drain at 2nd cross road.

24/12/22
Earthwork Excavation work at 2 cross road.
Removing of formwork from the drain and cleaning the surface of drain at 2A cross road.

26/12/22 (23 AB09)
P.C.C bed for the foundation of drain work at 2 cross road.
Curing for newly constructed drain at 2A cross road.

27/12/22
Bar bend work and concrete for footing work at 2nd cross road.

28/12/22
Formwork for drain sidewall work at 2 cross road.
curing for drain concrete work at 2A cross road.

30/12/22
Concrete for drain sidewall of drain work at 2nd cross road.

31/12/22
Removing of formwork from the drain and cleaning the surface, curing the drain.

23 AB-09

2/01/23
Cover slab box head drain work at 2A cross road.
Cleaning of newly constructed drain at 2 cross road.
Earth work Excavation work at Ayyappa Road.

AE-09

3/01/23
Simultaneously laying the cover slab and pointing the slabs work at 2A cross road
Earth work Excavation work at Ayyappa road

4/01/23
Simultaneously laying, Adjust the slab and pointing the slab work at 2A cross road.
Earth work and disposal of unwanted materials from the site at Ayyappa road.

5/01/23
P.C.C box drain foundation work at Ayyappa road.
Laying of cover slab box drain work at 2nd cross road.

7/01/23
Box bending work at Ayyappa road.
Slab pointing work at 2 cross road.

9/01/23
Barbending and concreting box rabbit work at Ayyappa road.

AE-04

chandra's
Dt: Pg:

10/01/23
Curing box flat concrete work at Ayyappa road.

RB
AE-09

12/01/23
Form work box drain side wall work at Ayyappa road.
Earthwork Excavation box new drain at other side at Ayyappa road.

16/01/23
Form work and side wall concreting work at Ayyappa road.
Earthwork and dispose of unwanted material from the site at Ayyappa road.

18/01/23
Curing box concrete of new drain work at Ayyappa road.
P.C.C bed box foundation of drain work at Ayyappa road.

20/01/23
Bar bending work box drain work at Ayyappa road.
Earthwork Excavation work at arch road.

21/01/23
Flat concreting work box drain work at Ayyappa road.
Earthwork Excavation work at arch road.

RB
AE-09

23/01/23

Formwork for drain sidewall work at Ayyappa road.

Earth work and disposable of unwanted Material from the site at Azeh road.

Covering slab and pointing work at Ayyappa road.

RB
AE-09

24/01/23

Drain sidewall concreting work at Ayyappa road.

P.C.C bed for foundation of Drain work at Azeh road.

Slab covering and pointing simultaneously work at Ayyappa road.

25/01/23

Removing of formwork of the drain and cleaning the surface work at Ayyappa road.

Barbending work for drain raft & sidewall work at Ayyappa & Azeh road.

27/01/23

curing for newly constructed drain work at Ayyappa road.

Raft concreting for Drain work at Azeh road.

28/01/23

Formwork for drain sidewall work at Azeh road.

Slab covering for drain work at Ayyappa road.

RB
AE-09

chandra's
Dt: Pg:

1/02/23
concreting of side walls of drain work at arch road.

02/02/23
Removing of borrowed soil from the drain and cleaning the surface of the drain work at arch road

SE - AE09

03/02/23
cleaning the surfaces of Road at 2nd, 3, 4th cross roads of BEL layout
curing the concrete of newly constructed drain at arch road

04/02/23
cleaning the surface and remove the broken material or waste material of road work at 2, 3, 4th cross roads of BEL layout
curing the concrete of drain at Arch road.

5/02/23 :-
laying of the WMM material for the damaged portion of Road surface at 2, 3, 4th cross roads.

7/02/23 :-
providing and levels of W.M.M material for the damaged portion of road at 2, 3, 4th cross roads.

8/02/23 :-
providing the covering slabs for the drain of Arch road.

SE - AE09

9/02/23:-
Simultaneously providing and painting of cover slab of drain work at each layout.

13/02/23:- 23-AB-09
Earthwork Excavation for the new R.C.C culvert at each road.
Leveling & rolling of wetmix to compact the width properly work at 3, 2, 4th cross road.

16/02/23:-
Simultaneously applying the prime coat and layer of B.M material work at 2, 3, 4th cross road.
P.C.C bed for foundation of culvert work at each road.

17/02/23:-
Bar bending work for culvert at each road and concreting for slab.

20/02/23
Shuttering work and concrete for sidewall of drain work at each road.

21/02/23
Removing of shuttering wood and cleaning the surface, curing at each road.

22/02/23
providing the cover slab for culvert at each road and painting.

23
∴ AB-09

14/03/23

Simultaneously applying the tack coat and laying of BC material and rolling work at 2nd, 3rd, 4th coat roads of BT layers and dry appa road.

23-09

8/12/22:-
Earthwork Excavation work for new RCC drain work started at 17th cross rd. 5th Block HMT Layout

9/12/22:-
Earthwork Excavation work at 17th cross road.

10/12/22
Earthwork and Debris clearing from the side work at 17th cross road.

12/12/22
PCC bed for foundation of the drain work at 17th cross road.

13/12/22
Barbending work for the drain work at 17th cross road.

15/12/22
Concreting for drain wall work at 17th cross road.

16/12/22
Curing the surface of concrete work at 17th cross road.

17/12/22
Providing the shuttering for side wall of Drain work at 17th cross road.

19/12/22
concreteing bot side wall of drain work at 17th cross road.

AE-09

20/12/22
Earthwork Excavation bot drain work at other side of road at 17th cross road. Removing shuttering from the drain and cleaning the surface.

AE-09

21/12/22
Earthwork Excavation work at 17th cross road and curing the surface of the concrete of newly constructed drain.

22/12/22 AE-09
Earthwork and debris clearing from the side and p.c.c bed for the foundation of new drain work at 17th cross rd.

23/12/22
Barbending work at 17th cross rd.
providing the cover slab for new drain work at 17th cross rd.

24/12/22
concreteing bot drain slab work at 17th cross rd simultaneously providing the slab and pointing work at 17th cross rd.

26/12/22
Shuttering work bot side wall of drain work at 17th cross rd.

AE-09.

28/12/22
concreting box side walls of drain work at 17th cross road

AE-09

29/12/22
concreting box sidewalls of drain and removing the shuttering works at 17th cross rd

2/01/23
providing the covering slab box new drain and pointing works at 17th cross road.

AE-09

3/01/23
Simultaneously covering slab and pointing works at 17th cross road.

AE-09

9/01/23
Earthworks Excavation box culvert works at 17, 18, 19th cross road 5th Block HMT Layout

11/01/23
Earthworks Excavation box culvert works at 17, 18, 19th cross road.

12/01/23:
Earthworks and debris clearing from the site works at 17, 18, 19th cross road

13/01/23
P.C.C bed box Boundation of culvert works at 17, 18, 19th cross road.

AE-09

16/01/23
Boarbandig work and Rabt concretig work at 19th cross road.

17/01/23
Rabtig & concretig work at 17, 18th cross road.

18/01/23
Shuttering work for sidewall work at 17, 18, 19th cross roads.

19/01/23
concretig for sidewall & drain work at 17, 18, 19th cross rd.

20/01/23
Removig of shuttering and cleanig the surface, curing work at 17, 18, 19, rd,

23/01/23
providig the covering slabs for new constructed culvert work at 17, 18, 19th cross rd. and painting

21/01/23
Simultaneously removing and Desilting of Drain and painting work at 19th cross road & 3rd main road.

1/02/23
Simultaneously Desilting and painting work at 19th & 3rd main,

23/2009

chandra's
Dt: Pg:

2/02/23
simultaneously Desilting and pointing work at 3rd main and 9th cross road.

3/02/23
Clearing and removing the loosen material of road surface for Asphalt work at 9th, 3rd, 19th cross road,

4/02/23
Removing the loosen material of road surface at 17th, 19th cross road.

6/02/23
providing and laying of wetmix material work at 17th, 19th cross road,

7/02/23
providing and laying of wetmix material and rolling work at 17th, 19, 3rd main road.

09/02/23
providing, laying and rolling of wetmix material work at 9th cross road.

14/02/23
simultaneously applying of prime coat, Bm material and rolling the surface work at 3rd main, 9th cross road.

15/02/23
simultaneously applying of prime coat, Bm material and rolling the surface work at 19, 17th cross road.

23/02-09

7/03/23 :-

Simultaneously Applying an tack coat, Laying of BC material levelly and rolling the surface to compact the voids course at 9th Km, 14th, 19th Km 3rd main south 5th block HMT Layout

(R3) 09

chandra's
Dt: Pg:

25/11/22
Removeing of boathpath/drain slab and desilting of drain work at main road Kalathur layout

26/11/22
Simultaneously Removing of drain slabs and desilting of drain work at main road Kalathur layout

28/11/22
Simultaneously Removing of drain slabs and desilting of drain work at main road Kalathur layout.

183
DR-09

29/11/22
Desilting and Resetting of drain slabs and pointing work at main road Kalathur layout

30/11/22
desilting and Resetting of drain slabs and pointing work at main road Kalathur layout

1/12/22
Laying of missed or damaged slabs and pointing work at main road Kalathur layout.

2/12/22
slabs pointing work at main road and Kalathur layout.
Earthwork Excavation work for all the depth of new rcc drain work at main road Naidu layout.

183
DR-09

3/12/2022
Earthwork Excavation work at main road Naidu layout
Debrise Cleaning from the location work at main road Kalathuru layout.

AE-09

5/12/2022
Earthwork Excavation work at main road Naidu layout

AE-09

6/12/2022
Earthwork Excavation and Levelling the Earth surface, levelling to blow the water properly work at main road Naidu layout.

7/12/2022
AE-09
Earthwork Excavation and Debrise Cleaning work at main road Naidu layout.

8/12/2022
providing and laying of P.C.C bed for the foundation of drain work at main road Naidu layout

JE

9/12/2022
Bar bending work for Rabt and side wall concreting work at main road Naidu layout

10/12/2022
Concreting for Rabt work at main road Naidu layout.

AE-09

chandra's
Dt: Pg:

12/12/2022
Shuttering/Formwork to give stability to the side walls concrete work at main road Naidu Layout

13/12/2022
Side wall concreting work at main road Naidu Layout
Earthwork Excavation work at cross road -1 Naidu Layout.

14/12/2022
Earthwork Excavation for all the depth & width of drain work at cross road -1
Removing of shuttering and cleaning the cement muddy and curing work at main road.

15/12/2022
Earthwork excavation for all the drain work at cross road -1
Curing of Newly constructed drain work at main road.

16/12/2022
Earthwork Excavation work at cross road-1

17/12/2022
P.C.C bed for the foundation of drain work at cross road -1 Naidu Layout.

19/12/2022
Bar bending work at cross road-1 Naidu layout.

20/12/22
Concreting for Raft of drain work at cross rd-1 Naidu Layout.

21/12/22
Shuttering work for Stability of concrete work at cross rd-1
Earthwork Excavation work all the Herbaes of drain work at cross rd-2 naidu layout.
Slabs covering for newly constructed drain work at Main road Naidu Layout

22/12/22
Shuttering work and concreting for side wall work at cross rd-1 Naidu Layout
Earthwork Excavation work for new drain work at cross rd-2 Naidu Layout
Slabs covering for newly constructed drain work at main road Naidu Layout.

23/12/22
concreting for side wall work at cross rd-1 Naidu Layout
Earthwork Excavation work for drain work at cross rd-2 naidu layout.

24/12/22
Removing of shuttering from the drain work at cross rd-1 Naidu Layout
Earthwork Excavation and leveling the soil to flow the water properly work at cross rd-2

chandra's
Dt: Pg:

26/12/22
Cleaning of concrete Rubbish in the drain and debris Clearing, curing the drain work at cross rd 2
Earthwork Excavation work at cross rd-2
Naidu layout

27/12/22
P.C.C bed Box Foundation of the drain work at cross rd-2 Naidu layout.
Curing box drain work at cross rd-1 Naidu layout.

28/12/22
Barbending work at cross rd-2
curing box drain work at cross rd-1

29/12/22
Rabt concreting work at cross reload-2
naidu layout.

30/12/22
Shuttering work for stability of concrete work at cross rd-2
Slabs covering and pointing work for slabs work at cross rd-1

31/12/22
Shuttering and side wall concreting work at cross rd-2 Naidu layout.

2/01/23
concreting for side wall work at cross rd-2
naidu layout

03/1/23

Earthwork Excavation and dismantling of Existing Drain work at Ragusam layout.

Earthwork Excavation work at cross rd-1 Mariyamma Block

Shuttering removing and cleaning of labour concreting from the drain work at cross rd-2 covering slab and pointing work at cross rd-1

4/01/23

Dismatling of Existing drain and debris cleaning work at Ragusam layout.

Earthwork Excavation work at 1st cross rd Mariyamma block.

5/01/23

Earthwork Excavation work at Ragusam layout.

Curing of newly constructed drain work at cross rd-2 Raidu layout

Levelling of soil box drain work at 1st cross rd Mariyamma layout.

6/01/23

Earthwork Excavation work at Ragusam layout.

7/01/23

pcc bed work at Ragusam layout.

9/01/23

p.c.c bed box drain foundation work at Ragusam layout and 1st cross road.

chandra's
Dt: Pg:

10/01/23
Barbending work at rayasam layout
Earthwork Excavation for drain work at another side of rayasam layout.
covering of slab and pointing work at cross rd-2.

11/01/23
Barbending work at 1st cross rd. Mariyamma layout
concreting for raft of drain work at rayasam layout
slab covering and pointing work at cross rd-2

12/01/23
concreting for raft of drain work at rayasam layout and 1st cross road mariyamma layout
Earthwork and dismantling of Exist. drain and debrise clearing work at Earthwork Excavation

13/01/23
Shuttering for stability of concrete work at rayasam layout.
Earthwork and dismantling of Existing drain and Debrise clearing work at rayasam layout.

16/01/23
Shuttering work at 1st cross road rayasam layout.
Earthwork Excavation work at rayasam layout.

17/01/23

concreting bor side walls work at rayasam layout.

18/01/23

concreting bor side walls work at rayasam layout and 1st cross mariyamma block.
Earthwork Excavation and levelling ob soil bor the property blessing ob water work at another side ob rayasam layout.

19/01/23

Removing ob shuttering after the concreting has taken it shape, position, and hard work at rayasam layout and 1st cross nd mariyamma block.

20/01/23

levelling ob soil and debris ~~cleaning~~ cleaning work at rayasam layout.
cement mud cleaning from the drain & curing work at rayasam and 1st cross nd mariyamma layout.

21/01/23

P.C.C. bed work bor all the foundation ob drain work at rayasam layout and curing the newly constructed drain.

23/01/23

Barbending work bor raft and side wall work at rayasam layout and curing work

chandra's
Dt: Pg:

24/01/23
Rabi concreting work at ragavan layout.
curing for drain work at ragavan layout and 4th cross road mariyamma layout.

25/01/23
Shuttering work for stability of concrete for all the rcc drain work at ragavan layout.

27/01/23
Shuttering work for stability of concrete for all the drain work at ragavan layout.

28/01/23
concreting for side wall for drain work at ragavan layout.

30/01/23
Slabs covering work at ragavan layout.

31/01/23
Removing of shuttering work and cleaning drain, curing the drain work at ragavan layout.
Slabs covering and pointing work at ragavan layout and 4th cross road mariyamma block.

1/02/23
Earthwork Excavation work for all the new rcc drain work at Devappa layout main rd

2/02/23

Earth work for a drain work and dismantling of existing drain work at main rd devappa layout.

Earth work Excavation for a new culvert work at Mariyamma block.

3/02/23

Earthwork and dismantling of Exist structure work at main road devappa layout.

Earth work Excavation for Culvert work at Mariyamma block.

4/02/23

Earthwork and levelling the soil for the Brick flow of drain water work at main road devappa layout.

levelling the soil for culvert work at mariyamma block.

5/02/23

pcc bed for all the rcc drain foundation work at main road and devappa layout, mariyamma layout.

7/02/23

Slabs covering for newly constructed rcc drain work at rajasam layout.

8/02/23

Barbending work for drain and culvert work at devappalayout and mariyamma layout.

Slab covering and painting work at rajasam layout.

9/02/23
Rubling Box concreting work at main road and Mariyamma Kovil.
Slab covering and painting work at Nagusam layout.

10/02/23
Shuttering work for Stability of Culvert work for drain work work at main road, Culvert at Mariyamma Kovil.

11/02/23
concreting for side wall for drain & culvert work at main road & Mariyamma Kovil.

13/02/23
Removing of shuttering, cleaning the surface of dibbling, curing the structure work at Devappa layout and Mariamma Kovil.

14/02/23
providing and laying of wet mix material for all the width of asphalt road work at Naidu layout cross rd-1

15/02/23
providing and laying of wet mix material for all the width of asphalt road work at cross rd-2 Naidu layout

16/02/23
Earthwork Excavation work for drain at Chettiar Hall of Devappa layout.

Levelling and rolling of wet mix to compact the voids properly work at haidu layout cross road - 1 & 2.

17/02/23

Earthwork Excavation work at devappa layout and covering the slab.
Slab covering work for culvert and point work at 11th cross mooriyamba block.

18/02/23

Earthwork Excavation and slabs covering and pointing work at devappa layout.

19/02/23

P.c.c bed for all drain foundation work at devappa layout.

20/02/23

Spreading of water on wetmix and rolling to compact the voids properly work at cross rd - 1, 2 haidu layout.
Barbending work for drain work at devappa layout.

21/02/23

Simultaneously applying of prime coat and laying of B.M material and rolling to compact the voids properly work at cross road - 1 & 2 haidu layout.

22/02/23

Pointing for drain work at devappa layout main r-d

23/02/23
Shuttering work for stability of concrete for drain work at devappa layout main road.
cut position Excavation work for road Asphalt work at Kalathur layout and Nagasam layout.

24/02/23
Concreting for side wall work at devappa layout main road.
cut position and Edge correction Earthwork at Kalathur layout and Nagasam layout.

25/02/23
Removing of shuttering, cleaning the drain and curing work at main road.
cut position and Edge correction Earthwork and debris Cleaning work at Kalathur layout and Nagasam layout.

27/02/23
Earthwork Excavation for all the surface of drain work at main road Mariyamma layout.
curing of heavy constructed drain work at devappa layout main road.

28/02/23
Earthwork excavation for all the surface of drain work at main road.
Dismantling of Existing Asphalt road for new CC road work at 1st B cross rd & 1st C cross rd Valluva layout.

1/3/23

P.C.C bed for foundation of drain work at main road Mariyamma block

Dismantling of asphalt road & constructed new C.C pavement work at 1st B & 1st C cross road covering of slab for newly constructed rcc drain work at devappa layout main road.

2/3/23

Barbending work for drain work at main road Mariyamma block.

Cleaning of Dismantling Debris work at 1st B & 1st C cross road ganesha layout

Soft work and levelling of soil for new C.C pavement work at 1st cross road mariyamma block.

3/3/23

Rabt work for drain work at main road mariyamma block.

P.C.C bed for foundation of the new C.C pavement work at 1st B & 1st C & 1st cross road pointing of slabs work at Devappa layout.

4/3/23

Shuttering for stability of concrete work at main road.

providing of wet mix for cut portion and Edge correction work at Kalathur layout and rajaram layout

5/3/23

Concreting for side wall work at main road.

leveling and rolling of wet mix to compact properly work at kalathur layout & naidu layout.

7/03/23
Removing of shuttering from the drain work and cleaning the surface and curing work at main road mariyamma Block.
Earthwork Excavation for drain work at 1st cross road vaishnive layout and for culvert at naidu layout.

8/03/23
Simultaneously applying of prime coat and laying of BM material and rolling the BM to compact the void properly of cut portion and Edge correction work at kalathur layout and tagaram layout.

9/03/23
Earthwork Excavation work at 1st cross road vashini layout.
Earthwork Excavation work for culvert and debris cleaning work at naidu layout.

10/03/23
Simultaneously applying of tack coat and laying of BC material and rolling the BC to compact the void properly fill up the gap work at kalathur layout.

11/03/23
PCC bed work at 1st cross rd & naidu layout.

covering of slabs for newly constructed the drain work at Mariyamma block.

13/03/23
Barbending work at 1st cross road vaishnavi layout

14/03/23
Barbending work at Naidu layout.

15/03/23
Continuously applying of tack coat and laying of BC material and rolling the B.C to compact the voids properly work at 1st cross & 2nd cross road.

16/03/23
Cement concrete for the width of pavement surface for new CC road work at 1st B, C cross road ~~ ~~ ganesh layout.

17/03/23
Concrete for the road width surface work at 1st cross road Mariyamma block

18/03/23
Concreting for Raft of drain work at 1st cross road. and box culvert at Naidu layout.

20/03/23
Shuttering work for stability of concrete work at 1st cross road vaishnavi layout

chandra's
Dt: Pg:

21/03/23
Earth work Excavation for road Cut portion and Edge correction for new Asphalt road work at cross rd-1 & 2 & cross road.
Concrete for drain side wall work at 1st cross road.

22/03/23
Earthwork for road Cut portion and Edge correction work at cross rd 1 & 2 & cross road.
Removing of shuttering work and Clean the drain, Curing the drain work at 1st cross road.

23/03/23
Cleaning the cut portion & Edges and laying of wet mix & levelling the wet mix work at 1st cross, 2 cross rd, & cross road.

24/03/23
Levelling & rolling of wetmix to compact the voids properly work at cross 1 & 2 & Cross road

27/03/23
Simultaneously applying of prime coat and laying of B.M material and rolling the B.M to compact the voids properly & fill the gaps work at cross rd-1, 2 & cross road.

31/03/23
Simultaneously applying of tack coat and laying of B.C material and rolling the B.C material to compact the voids properly & fillup the gaps work at cross rd-1 & 2 & cross road.

2/12/22

Earthwork Excavation work for drain work at 2B cross road and 2C cross road.

3/12/22

Earthwork excavation work for drain at 2B and 2C cross roads.

6/12/22

Earth work and disposal of debris from the site work at 2B and 2C cross roads.

8/12/22:-

P.C.C bed work at 2B and 2C cross rd.

9/12/22:-

curing of the pcc bed concreted work at 2B, 2C cross rd.

10/12/22:-

Barbending work at 2B, 2C, cross road.

12/12/22:-

Drain Pabt concreteing for Drain work at 2C cross road.

13/12/22

Drain Pabt concreteing work at 2B cross road.

14/02/22
Earthwork Excavation work for new drain work at 2 cross road.
Curing for the Concrete work at 2B,C cross road.

15/02/22
Earthwork Excavation work at 2 cross road.
Shuttering work for drain side walls work at 2B,C cross roads.

16/02/22
provide the pice bed for 2 cross road.
Shuttering work for drain side wall and concreting side wall work at 2B,C cross roads.

17/02/22
Barbending work for drain work at 2 cross road.
concreteing for drain side wall work at 2B,C cross roads.

19/02/22
Drain bbt work at 2 cross road.
Removing of shuttering from the drain and cleaning the surface, curing work at 2B,C Cross roads.

21/02/22
Shuttering work for drain side wall work at 2 cross roads

RS
AE-09

22/12/22
concreteing bot drain side cover work at 2 cross road.

23/12/22
providing the covering slab bot main drain bot 2B,C cross road.
Removing the shuttering work from the drain wall and cleaning the surface, curing at 2 cross road.

24/12/22
providing the cover slab bot drain work at 2B,C cross road.
curing of drain work at 2 cross road.

26/12/22
Earthwork Excavation work at 2,B,C cross road ob other side drain.
providing the covering slab ob drain ~~from~~ at 2 cross road.

27/12/22
Earthwork Excavation work at 2B,C cross road.
providing the cover slab and pointing work at 2 cross road.

28/12/22
Earthwork excavation and debris clearing from the side work at 2B,C cross road.

195
∴ Dr 09

29/12/22
Desilting ob drain waste at Arch road.
P.C.C bed waste bor boundation ob drain at 2B,C cross roads.

30/12/22
Desilting ob drain waste at Arch road.
Levelling ob pce bed waste at 2B,C cross roads.

31/12/22
Desilting and disposal ob debris waste at arch road.
Barbending waste bor drain waste at 2B,C cross road.

2/01/23
Desilting and disposal ob debris waste at arch road.
concreteing bor slab waste at 2B,C cross roads.
Earthwaste Excavation at 3A cross roads.

3/01/23
Simultaneously Desilting and Slab covering painting waste at arch road.
Earthwaste Excavation bor near drain waste at 3A cross roads.

4/01/23
Shuttering bor sidewall ob drain waste at 2B,C cross road.
pce bed bor drain boundation waste at 3A cross

ES5/AB-09

chandra's
Dt: Pg:

5/01/23
Concreteing for sidewall of drain work at 2B,C cross road.

6/01/23
Removing of shuttering from the drain at 2B,C cross road.
Bar bending and slab concreteing work at 3A cross road.

7/01/23
→ Removing of shuttering and cleaning the surface curing work at 2B,C cross road.
→ Curing of slab concrete at 3A cross road.
→ Desilting at 3rd cross road.

9/01/23
Simultaneously shuttering and side wall concrete work at 3A cross road.
Desilting work at 3rd cross road.

10/01/23
providing covering slab for new drain work at 2B,C cross road.
Removing of shuttering from drain side wall and cleaning the surface work at 3A cross road.
Desilting and flagging cover work at 3 cross road.

11/01/23
providing and pointing of cover slab work at 2B,C cross road.
Curing of drain wall work at 3A cross road.

RS
-28-09

Desilting and flagging cover work of Scrow road.

12/01/23

Desilting and disposal of debris from the site at Scrow rd

Dismantling of Existing reinforced slab and flagging cover work at Scrow road.

RS
OK-09